

February 2005 Progress

February 10, 2005:

Pre-Construction meeting

February 21, 2005:

Site work begins. The plan is to clear the perimeter of the site, install the erosion control elements and then proceed with clearing of the entire site.



Summary

Work this month concentrated on submittals, shop drawings and site meetings. The project Team consisting of Konover (Contractor), Loudoun County and Wisnewski Blair (Architect) discussed and agreed on procedures for Submittals, Requests for Information, Pay Applications, Safety, Quality Control, Changes in the Work and other administrative issues.

Work in the field included delivery of the Contractors project office and coordination with utility companies for providing temporary and permanent services to the site. Clearing of trees began in order to allow erosion control work to proceed. Completion of erosion control measures and devices will allow the site mass excavation and grading to begin in early March. Currently, trees are being ground into mulch with the mulch pile growing steadily each day.